SI NO	COMPLETION REPORT	
1	Name of Work :	"Consultancy Services for Preparation of Detailed Project Report including Design, Estimation and Survey Report and Preparation BOQ for the Work of Comprehensive Development of Bad roads & improvements to Road Side drains, Footpaths, Asphalting & Concreting including Culverts to Selected Main and Other Connectiong Roads of Package No.01, in Ward No 14, Bagalagunte of Dasarahalli Division in Dasarahalli Zone. (Comprising of Works as indicated in G.O. No.122, 123, 124, 125, 126, 127, 128 & 129)".
2	Head of Account which is Chargeable :	JOB NO - 014-20-000102
3	Entrusted order No. & date :	BBMP/EE/DD/65/2020-21, Date:14-07-2020
4	Name of the Contractor:	M/s. Sri Sai Consultants Bangalore
5	Time Stipulated for Completion of the work /Date of Completion Work :	01-09-2020
6	Date of Commencement of Work	14-07-2020
7	Actual Date of Completion Work :	01-09-2020
8	Delay in Execution of work:	NA
9	IF time Extension is Granted Sanctioned No & Date How many	NA
10	Reason for Delay :	NA
11	Date of Recorded in M.B.:	1685/08-09
12	Measurement record in M.B No. Page	168490
13	Check Measurement of the ASST Executive Engineer on:	NA

1. Certified that the work has been completed within the stipulated time noted in the work
3.Certified that the above work has been executed by the Consultant Satisfactorily in accordance with the agreement.

Executive Engineer
Dasarahalli Division Dasarahalli Zone
Bruhath Bangalore Mahanagara Palik

01/02/21

ASSISTANT EXECUTIVE ENGINEER
B B M P Dasarahalli, Sub Division
Bagalagunte, Bangalore-73
A/c No: 8401132000013

Scanned with CamScanner